



CONSTRUCTION NOTICE

August 20, 2021

SCHEDULE REVISION

Project Description

Bedrock Construction will begin Soil Stabilization operations on **Monday August 23rd**. **ALL driveway ramps will be removed**. The contractor will start at the western project limits of Garfield St and work their way east, towards County Line Rd. This operation will be **staged one block at a time**.

Project Locations – Schedule (weather permitting)

- August 13th – August 23rd – Nicor lowering gas services and installing new meters under E 8th St
- August 23rd – August 24th - Road base preparation for soil stabilization – **RESIDENTS WILL LOSE FULL ACCESS TO DRIVEWAYS**
- August 25th - Soil Stabilization Operations - **RESIDENTS WILL LOSE FULL ACCESS TO DRIVEWAYS**
- August 26th – September 3rd - Placement of stone road base and curbs - **RESIDENTS WILL LOSE FULL ACCESS TO DRIVEWAYS**

Impacts to Residents

Street access onto and through E 8th St, within the construction zone, will be prohibited. Construction activities will take place from 7:00 AM to 5:00 PM. During the project activity, street parking will be prohibited. Please use alternate side streets for daily and overnight parking to avoid any conflicts with these activities. **Residents should avoid the construction zones as much as possible. Maintain your garbage and recycling routines.**

The Village's Police Department has been notified of this activity.

Questions

Please contact Al Diaz, Assistant Village Engineer at 630-789-7029 or by email adiaz@villageofhinsdale.org with any questions or concerns. Thank you for your patience and cooperation.

Project updates will provided to residents on the Village website at http://www.villageofhinsdale.org/departments/public_services