



TO: Board of Commissioners

FROM: Lisa Osanka, Executive Director

SUBJECT: EXECUTIVE DIRECTOR’S REPORT UNDER MOVING TO WORK (MTW) FOR FY 2022

DATE: August 17, 2021

The Executive Director’s monthly report contains information and statistics for the previous month’s activities as reported by staff and current information from the Executive Director. Underlined/italicized portions show changes from last month.

GOALS	JULY ACTIVITIES & AUGUST UPDATES
<p><b>GOAL 1</b> <b>Implement capital plan</b></p>	<p><b>Capital Projects</b> (new e-procurement has been adopted) The following projects are under contract:</p> <ul style="list-style-type: none"> <li>▪ Porter Paints Demolition – Closeout Phase</li> <li>▪ Parkway Place Roof Replacement - Phase I and II (35 buildings)</li> <li>▪ Security Upgrades at Various Sites</li> <li>▪ Security Upgrades at Mabel Wiggins and Liberty Green Community Center</li> <li>▪ Dosker Manor, St. Catherine, Avenue Plaza and 550 Bldg. Door Upgrades</li> <li>▪ Temple Spears Roof Replacement</li> <li>▪ 621 E. St. Catherine St – Fire Damage Restoration (Units #5 &amp; 6)</li> <li>▪ Dosker Manor Bldg. B – Emergency Electrical Repairs</li> <li>▪ Foundation Repairs at 8018 Third Street Road</li> <li>▪ 2754 Montana Avenue Renovations</li> <li>▪ Noltemeyer Siding and Gutter Repairs</li> <li>▪ <u><i>East Pages Lane Siding Replacement</i></u></li> </ul> <p>Upcoming Projects:</p> <ul style="list-style-type: none"> <li>▪ Lourdes Hall Renovations &amp; Maintenance Shop Addition</li> <li>▪ Will E. Seay Plaza Exterior Renovations</li> <li>▪ Temple Spears Renovations</li> <li>▪ Scattered Sites Bathroom Renovations</li> <li>▪ Avenue Plaza Generator Replacement</li> </ul>

<p><b>GOAL 1</b>  <b>Implement capital plan (cont'd)</b></p>	<ul style="list-style-type: none"> <li>▪ 1131 S. 6<sup>th</sup> Street Renovations and Roof Replacement</li> <li>▪ Dosker Manor Nurse Call System and Fire Panel Upgrades</li> <li>▪ St. Catherine and Avenue Plaza Fire Panel Upgrades</li> <li>▪ LHS Former Office Conversion to Apartment</li> <li>▪ Holly Park Sitework and Renovations</li> <li>▪ Dosker Manor Domestic and Sanitary Riser Replacement</li> <li>▪ Avenue Plaza Domestic and Sanitary Riser Replacement</li> <li>▪ 550 Domestic and Sanitary Riser Replacement</li> <li>▪ Bathroom Renovations at Fegenbush and Newburg</li> <li>▪ St. Catherine Painting – Common Areas</li> </ul>
<p><b>GOAL 2</b>  <b>Create new housing stock</b></p>	<ul style="list-style-type: none"> <li>▪ LMHA staff continues to work with the Executive Director on acquisitions for additional housing. Efforts to “scatter” new units throughout the Metro area have been particularly successful. The Newbridge Place Property with 27 PBV units to be counted towards Beecher Terrace replacement housing closed in June 2019.</li> </ul> <p><b>Beecher Terrace Demolition and New Construction</b></p> <ul style="list-style-type: none"> <li>▪ Cardinal Demolition, the contractor for the first phase of demolition (Buildings 51-59), began work in August 2018. Demolition of these first nine buildings was completed in January 2019.</li> <li>▪ Site prep, infrastructure, and construction on the Phase I building began in March 2019. The official groundbreaking for the Phase I building occurred March 29, 2019. Construction was completed in December 2020.</li> <li>▪ Messer is overseeing the demolition and abatement processes for the Phase II demolition area (Buildings 22-50), which has been sub-contracted to Innovative Demolition and <u>National Environmental Contracting (NEC)</u>. Notices to proceed were issued on February 1, 2019. Work on Phases 2a, 2b and 2c has been completed.</li> <li>▪ Phase 2 construction Notice to Proceed was issued on July 30, 2019. Construction is scheduled for completion in early 2021. Substantial completion was achieved in February 2021.</li> <li>▪ Phase 3 construction contract documents were bid on November 6, 2019; bid opening occurred on December 19, 2019. Closing occurred on August 31, 2020. Work began in September 2020. Completion is scheduled for Spring 2022.</li> </ul>

**GOAL 2**  
**Create new housing stock**  
**(cont'd)**

- The work on Phase III Demolition, which is between 12<sup>th</sup> and 13<sup>th</sup> Streets and Jefferson Street and Muhammad Ali Blvd., began subsequent to completion of archeological work on the south side of the site. In August 2020, archeological exploration on the south side was completed and began on the north side of the site (north side completed in November 2020). The demolition Notice to Proceed was issued on September 1, 2020 for demolition work that was begun on September 2, 2020.

All buildings and site improvements have been demolished. Underground asbestos coated heating pipes are currently being removed. Upon completion of this work, final site grading will occur. The project is anticipated to be closed out in the summer of 2021.

LMHA is reviewing multiple sites as Project Based Voucher (PBV) replacement housing for Beecher Terrace.

**Sheppard Square Home Ownership New Construction**

- A Request For Qualifications (RFQ) for a homeownership developer was issued on June 4, 2015 and one proposal was received on July 8, 2015. The one respondent withdrew their proposal. LMHA has prepared 23 individual lots for private development. Lots will be sold to individuals/builders that are ready to construct. A LOI was issued on February 8, 2017 to secure builders.
- An updated Letter of Intent (LOI) has been issued to reflect current information regarding Homeownership opportunities and new Point of Contact.

LMHA is accepting applications from potential homeowners. Two applications for Lots 16 and 30 are pending approval. Habitat has been approved to build 2 homes and permit applications have been submitted. Habitat has completed construction of lot #22 (755 John Little St.). On Saturday, May 8<sup>th</sup>, the new Habitat homeowner and LMHA celebrated the completion of this homeownership unit.

LMHA continues to work with River City Housing to obtain the documents needed prior to signing the Construction Agreement for Lot #15.

**Friary**

- A proposal to redevelop the Friary was received from the Marian Group and approved by the LMHA Board of

## GOAL 2

### Create new housing stock (cont'd)

Commissioners on April 21, 2015. The Marian Group proposal has been approved by the local HUD office and also by the HUD-Strategic Applications Center (SAC) for the Friary disposition approval. A revised proposal that included the updated construction/rehab costs was received on November 15, 2017 and was submitted to the LMHA Board of Commissioners for approval on December 12, 2017. LMHA provided a commitment letter to the Marian Group for this project, subject to the HUD approval conditions. Marian Group has received the requested FY 2017 tax credits for the Friary project and has met with LMHA staff to determine the next steps to commence the rehabilitation project. The LMHA Staff and the Marian Group submitted the Development Proposal to HUD-DC on November 16, 2018. The HUD-DC Development Proposal and Mixed Finance Evidentiary documents were approved. The transaction closed in February 2019. Monthly site meetings occurred until the project was completed. Project completion was delayed due to the Kentucky State Historical Preservation Office only recently approving the replacement windows. Project completion occurred on July 28, 2020.

#### **Liberty Green Development**

- The proposed Liberty Green Second Amended and Restated Development Agreement extension language has been drafted by the Stites & Harrison attorneys as directed by the LMHA Board and forwarded to Weyland Ventures (WV) for their review and signature. The Agreement extension was executed by LMHA and WV February 12, 2021.

The Agreement extension continues to focus on the build-out of the Liberty Green footprint which includes affordable housing project (30-60% Area Median Income-AMI) consisting of 58 housing units; and also includes a future commitment to develop another 57 affordable housing units structured for residents at 80% AMI.

- The Louisville Chemical Building has been purchased by City Properties/Bill Weyland (which is now Weyland Ventures, WV). The building is being converted to a Micro-Boutique Hotel with 16 rooms. It will be called Hancock House and was completed in 2020. The Sea Food Lady is open on the first floor of the building.

WV has developed 268 units plus the 100-unit extended

<p><b>GOAL 2</b>  <b>Create new housing stock</b>  <b>(cont'd)</b></p>	<p>stay hotel which opened in November 2017. They plan to add at least another 250 units to the area. WV, LLC and hotel partner First Hospitality have officially broken ground on a six-story Tempo by Hilton Hotel at 710 E. Jefferson St. that should be ready in 2021. Hilton Officials confirmed that it will be the first Tempo hotel to open in the world and will house 130 rooms and a rooftop bar, among other amenities. WV, LLC will also be building a 178-unit apartment building and a mixed-use building in the same block.</p> <p>WV is currently developing plans to build 10 homeownership units on Marshall Street and 4 homeownership units on Hancock Street.</p> <p><b>Section 8</b></p> <ul style="list-style-type: none"> <li>▪ The number of units under lease on <u>August 1, 2021</u>, was <u>*10,575</u> which was an increase from the <u>10,326</u> under lease <u>July 1, 2021</u>. The number of applicants on the waiting list on <u>August 1, 2021</u> decreased to <u>4,849</u> from the <u>5,166</u> on the list <u>July 1, 2021</u>.</li> </ul> <table style="margin-left: 40px;"> <tr> <td>*Moving to Work (MTW)</td> <td style="text-align: right;">10,001</td> </tr> <tr> <td>*Veterans Affairs Supportive Housing (VASH)</td> <td style="text-align: right;">395</td> </tr> <tr> <td>*Family Unifications Program (FUP)</td> <td style="text-align: right;">10</td> </tr> <tr> <td>*Mainstream</td> <td style="text-align: right;">169</td> </tr> </table>	*Moving to Work (MTW)	10,001	*Veterans Affairs Supportive Housing (VASH)	395	*Family Unifications Program (FUP)	10	*Mainstream	169
*Moving to Work (MTW)	10,001								
*Veterans Affairs Supportive Housing (VASH)	395								
*Family Unifications Program (FUP)	10								
*Mainstream	169								
<p><b>GOAL 3</b>  <b>Develop and implement</b>  <b>management improvements</b></p>	<p><b>Moving to Work</b></p> <ul style="list-style-type: none"> <li>▪ LMHA's FY 2020 MTW Annual Report was submitted to HUD on September 25, 2020. There is no specific timetable for HUD review and acceptance of the Report.</li> <li>▪ LMHA submitted the FY 2022 Moving to Work Annual Plan to HUD on April 22, 2021 following approval by the LMHA Board of Commissioners. <u>HUD approved the Plan on July 23, 2021.</u></li> </ul>								
<p><b>GOAL 4</b>  <b>Expand resident programs at</b>  <b>economic empowerment,</b>  <b>community building and crime</b>  <b>prevention</b></p>	<p><b>Section 3</b></p> <ul style="list-style-type: none"> <li>▪ See attached report as it was received from MBS.</li> <li>▪ <u>LMHA has certified four (4) Minority owned (MBE), and one (1) Women owned (WBE) Business Enterprises and recertified two vendors as both MBE and WBE in the month of July.</u></li> <li>▪ <u>HUD has removed all Section 3 Business Concern vendors from the federal website pending recertification under the</u></li> </ul>								

**GOAL 4**

**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

new regulation.

**Special Programs**

- LMHA currently has 361 homeowners who have purchased with the homeownership program (119 of which were in the FSS program). There has been 1 default and 64 homebuyers have left the program successfully (7 had a reduction in income and returned to our program). Currently 34 potential homebuyers are in the process or in the pipeline applying for this program. Participants continue to buy homes in nearly all areas of Louisville Metro except council district 16 and 17.
- The Special Program staff held two (2) FSS (Family Self-Sufficiency) recruitment orientations in July via Zoom. Six (6) residents attended and four (4) enrolled in the FSS program. Staff holds monthly orientations to encourage resident participation. The Department also publishes a monthly FSS newsletter for active participants, keeping them up to date on the FSS program activity.

**Family Self-Sufficiency Program Agency-Wide**

- Totals as of 7/31/2021  
Signed contracts of participation:  
Public Housing—56  
Section 8—172  
# employed\*:  
Public Housing – 35 or 62%  
Section 8 – 126 or 73%  
\*work 20 hrs. minimum

PH escrow accounts: 47 (\$217,601.06)  
Section 8 escrow accounts: 108 (\$365,885.60)

- LMHA was awarded ConnectHomeUSA cohort status in August 2017. The goal of this program is to connect 35% of HUD-assisted housing residents to low-cost Internet service. To help achieve this goal, LMHA's ConnectHomeUSA staff offers low-cost internet sign-ups at all public housing sites. As of July 2021, a total of 706 laptops and desktop computers have been distributed to public housing residents, including 189 BT residents. LMHA is working with Urban Strategies to continue distribution of computers to former BT residents. LMHA ConnectHomeUSA staff continually look to acquire donated computers to be reimaged with Google or Linux Mint Operating System. Computer use, and Digital skills

**GOAL 4**  
**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

training is offered at a computer center in Parkway Place. There were no sign-ins in July to provide HUD-assisted housing residents with an opportunity to learn basic computer functions, etc. In July, no (0) residents received computer training. Computer training and computer lab hours are on hold during the COVID-19 crisis.

**LMHA IDA Program**

- A total of eight (8) LMHA families are enrolled in IDA. No (0) new accounts were opened.

**Parkway Works**

- Parkway Works update: LMHA created a resident services program to address the needs of the residents at Parkway Place. Parkway Works is designed to connect residents to various supportive services through case management provided by an onsite Social Worker. The Social Worker works closely with the residents to identify job training and educational opportunities, to secure employment, and to obtain any other goals the families identify as they move towards being self-sufficient. In July, thirty-one (31) residents received services.

During July, no (0) needs assessments were completed (to-date 103 completed). No (0) families transferred to LMHA's FSS Program (to-date 32 families transferred). No (0) families transferred to Scattered Sites or Section 8. No (0) Parkway residents obtained employment in July and no (0) Parkway residents were enrolled in the AT&T Access Program or Spectrum low-cost Internet programs; 115 to date. Thirty-one (31) residents were contacted for COVID-related assistance. Five (5) referrals were made to various resources and employers: AT&T, TARC, JCPS, YMCA, LMHA's FSS program and area employers.

**Choice Neighborhoods Initiative (CNI)**

**CNI IMPLEMENTATION GRANT:**

- \$29.575M awarded to LMHA/LMG on December 12, 2016 and leveraged with over \$205M in additional funding sources to provide relocation and supportive services for Beecher Terrace (BT) households including case management; raze and revitalize the BT site and create off-site BT replacement housing units in neighborhoods of opportunity; and make other Critical Community Improvements (CCIs) within the Russell neighborhood.

**GOAL 4**

**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

**CNI SUPPLEMENTAL FUNDING GRANT:**

- \$4M was awarded to LMHA on December 23, 2019 to help cover increased costs related to the construction of Beecher Terrace replacement units. All supplemental grant funds must be expended by September 30, 2025.

**People Component, Urban Strategies, Inc. (USI):**

- USI is leading the People Plan component of the Choice grant, including working with our extensive supportive service provider network to ensure that leverage commitments and the Choice Neighborhood Initiatives (CNI) grant funds are used to best support the needs of Beecher Terrace residents. USI reports separately to the LMHA Board (see attached for the People section). Their July report is attached.

**Beecher Terrace Relocation:**

- LMHA received HUD approval for three phases of relocation with multiple Initiations of Negotiations (ION) dates. LMHA also applied for and received Section 8 Total Tenant Protection Vouchers (TPVs) for each phase, which were all utilized within the required timeframe.
  - Phase I (Buildings 51-59, 117 units/107 occupied as of ION date) families relocated from May-December 2017.
  - Phase II (Buildings 21-50, 384 units/296 occupied as of ION date) relocated from February 2018 – February 2019.
  - Phase III households (Buildings 1-20, 253 units/168 occupied as of ION date) relocated from February-October 2019.
  - Initial housing choices among all relocated families:
    - Housing Choice Vouchers – 219
    - Public Housing including Scattered Sites – 276
    - Privately managed HOPE VI Sites – 38
    - Market-Rate Units – 3
    - Home Purchase – 2
    - Other – 33

**Reoccupancy and Wait List:**

- Reoccupancy packets were mailed out to Original Beecher Terrace residents the first week in April 2020, and the deadline for entering the waiting list lottery was May 13. The waiting list for replacement units was developed from responses to this mailing. The lottery was held just prior to



**GOAL 4****Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

the May board meeting and was made public via Zoom in real-time. There were 202 pre-applications included in the initial lottery, and over 50 residents were in attendance. The meeting presentation, packet contents, and a *Frequently Asked Questions (FAQ)*, which is updated on a regular basis, are available at [www.VisionRussell.org](http://www.VisionRussell.org).

Pre-applications returned after the lottery deadline have been added to the Original Beecher Terrace PBV Waiting list in the order received. A second reoccupancy packet mailing was sent on 10/23/20 to 380 Original Beecher Terrace residents who had not yet submitted a pre-application to be placed on the Waiting List. As of *8/3/2021*, there were *276* households on the waiting list. Reoccupancy Task Groups have been formed for lease-up of both on and off-site units and meet bi-weekly. Lease-up of off-site replacement units is currently taking place as units become available. *As of 8/3/2021, thirteen (13)* households have leased-up off-site replacement units at Newbridge Place Apartments, Roosevelt Apartments, and Opportunity East, a scattered site development. An additional 164 new PBV replacement units are currently under construction at Donerail Run in Jeffersontown, with the first phase of units beginning lease-up in Fall 2021. This mixed-income development will feature a total of 288 units.

The 450 Roy Wilkins building is 100% leased, with a total of 117 households. Twenty-five (25) of these are Original Beecher Terrace households. For Phase II, *as of 8/3/2021, 100 of 108 units were occupied, including 50 Original Beecher Terrace households.* All PBV replacement units in this phase (43) will be going to Original Beecher Terrace residents, and several Beecher residents have also applied for other Phase II affordable *Low Income Housing Tax Credits (LIHTC)* and market-rate units. *Leasing for the first two buildings of Phase III will begin in late summer 2021.*

Outreach to all Original Beecher Terrace households who have not yet returned a pre-application has been completed. A mailing will go out in the next 30 to 60 days regarding upcoming housing opportunities to all BT households who have not yet accepted a replacement unit or returned a pre-application.

**Development Activities by McCormack Baron Salazar (MBS):**

- Messer Construction continued work on the Phase I

**GOAL 4**

**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

housing development, which closed on March 4-5<sup>th</sup>, 2019. Construction is completed on the four-story 117-unit (114 PBV/Replacement and 3 Other Affordable) building for persons age 55+, and the certificate of occupancy has been received. Messer turned over the building to McCormack Baron Management (MBM) for occupancy in January 2021, and residents *began* moving in the first week of February. Photos and video from the first move-ins are posted on Twitter and Facebook.

Demolition of Phases 2A, 2B and 2C are now complete, as well as on-site archaeological excavation work. Artifacts aligned with expectations. The abatement and demolition process for Phase III is complete.

Progress continues on the mitigation activities outlined within Programmatic Agreement and Letter of Resolution (LOR) that were developed with Consulting Parties for the first development stage at Beecher Terrace. A Consulting Parties meeting was held on March 4, 2021. Presentation and notes from all consulting meetings are available at [www.visionrussell.org](http://www.visionrussell.org). The next quarterly meeting is scheduled for June 3, 2021.

The Year 3 Community Development Block Grant (CDBG) application was approved and executed in August 2019. Funds in the amount of \$3.125M have been used towards demolition and infrastructure costs. The Year 4 CDBG application was approved and executed for a funding request of \$3.125M in August 2020, which is also being used towards demolition and infrastructure costs.

The closing for Phase II housing development took place on June 27<sup>th</sup>, 2019. 9% tax credits from Kentucky Housing Corporation (KHC) are being leveraged with CNI grant funds and other sources to develop a total of 108 units family units (43 PBV/Replacement, 15 Other Affordable/50 Market rate). Construction began on June 29, 2019, and families began moving in on April 12, 2021. MBM is now fully staffed for Phase I and II.

A pre-bid contractor's informational meeting for Beecher Terrace Phase III was held on November 11, 2019 at Liberty Green. Architectural drawings were released on November 4, and bids were submitted to MBS on December 19, 2019. Messer Construction was selected and approved by the LMHA Board in February 2020.

#### GOAL 4

#### Expand resident programs at economic empowerment, community building and crime prevention (cont'd)

LMHA's Board of Commissioners and the Kentucky Housing Corporation previously approved a request to merge Housing Phases III and Phase IV into one combined Phase III that will result in 185 units. This combined phase is receiving two set-asides of 9% credits from KHC. MBS and the architectural team have updated the cost estimates for the combined Phase III and HUD approved the revised housing plan on October 1, 2019. Phase III closed on August 31, 2020. Two Phase III buildings will be turned over within the month, and additional Phase III buildings will be completed and turned over through March 2022.

A subcommittee has been formed to discuss Phases IV/V timing and financing options, including project timing and KHC's application period.

A Grand Opening celebration for Phase I and II of the new Beecher Terrace was held on June 9, 2021.

#### **Baxter Community Center / Porter Paints / Old Walnut Park**

- LMHA staff has been working with LMG staff and their contractor Tetra Tech to finalize revisions to the conceptual plan for the park on the former Porter Paints site, and with architects at Sherman Carter Barnhart to move forward with construction drawings for the Baxter Community Center. The latest drawings for these two Beecher Terrace's Recreational amenities and other information on these projects can be found at <https://visionrussell.org/recreational-amenities/>. LMHA staff is also updating the project budgets to determine any additional gap funding needed in addition to the \$1,000,000 awarded to Louisville Metro Housing Authority Development Corporation (LMHADC) by the James Graham Brown Foundation towards Beecher Terrace Recreational Amenities.

The SHPO responded to the determination of effect letter that was submitted to them on May 20, 2021 by Louisville Metro Government (LMG) staff, and concurs with LMG's determination of No Additional Adverse Effect for the Baxter Community Center Expansion and Rehabilitation / Stage 5.

A meeting was held on August 10<sup>th</sup> with the Beecher Terrace Recreational Amenities Leadership Group to provide an update on progress and map out next steps.

**GOAL 4**  
**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

Meetings with the Leadership Group will continue monthly throughout the project implementation period.

**Critical Community Improvement Projects:**

- In addition to housing redevelopment, the Choice Neighborhoods Implementation program allows for a portion of the grant to be used towards Critical Community Improvement (CCI) projects within the Russell neighborhood.

A total of \$2,495,750 in Choice funds has been allocated to the CCI projects. LMG is contributing an additional \$2,050,000 to the CCI projects and another \$7,034,073 is being contributed by other partners, including \$230,000 from LMHA. Two resolutions detailing the Choice funding and leverage commitments between LMG and LMHA per Interagency Government Agreements were approved by the Board at the July 16, 2019 meeting and fully executed on August 26, 2019.

**Historic Quinn Chapel:**

- CCI funds in the amount of \$300,000 are being used to stabilize the historic Quinn Chapel, which is owned by the YMCA. Develop Louisville of LMG is leading the implementation. Stabilization efforts are addressing structural issues so that the building can be preserved for future uses. LMG has also been granted \$450,000 from the National Park Service for this project. LMG selected EOP Architects to manage the stabilization work, which began in January 2020 and is anticipated to conclude by July 2022.

Emergency stabilization work on the front porch is complete. All of the decorative tiles have been removed from the front porch and placed into storage. The arches have been temporarily supported with wood to preserve the porch and will be repaired during the stabilization work. LMG has received approval on the Section 106 review from the National Park Service for the remainder of the work. Quinn Chapel was also designated nationally significant by the National Register of Historic Places in July 2020.

LMG was awarded an additional \$500,000 grant from the National Park Service for a second phase of stabilization work to the Quinn Chapel. The goal of Phase II is to have a complete watertight shell. LMG is contracting with

**GOAL 4**  
**Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

Buckeye Construction & restoration from Waterford, OH for Phase I of stabilizing Quinn Chapel AME Church. The work began in late June and will be completed by the end of 2021. Phase II of the stabilization will begin in 2022.

**18th Street Corridor CCI Project:**

- CCI funds in the amount of \$1,236,250 will be used to implement block-by-block improvements along the 18<sup>th</sup> Street Corridor and nearby blocks. This CCI activity includes owner-occupied rehab, rental rehab, vacant lot acquisition and rehab for commercial use. LMG is leading implementation of these initiatives.

Louisville Metro Government's Louisville Forward team is working with OneWest and Chef Space, two community partners in West Louisville, to revitalize the 18th Street commercial corridor. OneWest has received general contractor RFP submissions for the rehab of the shotgun houses at 516, 518, and 520 S. 18th Street, and will be meeting with an architect during the next quarter. OneWest finalized the purchase of 518 S. 18th Street earlier this year. The shotgun houses will be transformed into "white box" retail space, serving as incubators for Chef Space's food entrepreneur graduates. An adjoining vacant lot will serve as outdoor seating/patio space.

LMHA and LMG staff submitted two proposals to HUD – one for Streetscape improvements along 18<sup>th</sup> Street between Muhammad Ali Blvd. and Madison Street; and one for stabilization and rehabilitation on two commercial buildings owned by OneWest: 1731 W. Broadway and 526 S. 18<sup>th</sup> Street. Both proposals were conceptually approved by HUD on April 29, 2021. LMG is moving forward with an area-wide environmental review which would include all activities within the proposals for the 18<sup>th</sup> Street Corridor.

Regarding homeowner and rental rehab, the LMG Office of Housing started taking new applications for the Russell Homeowner Repair Program (RHRP) on July 1, 2019. The program will leverage approximately \$600,000 in CCI funds for façade improvements to properties located along the 18th Street Corridor and in the project area. Over 253 applications have been received, many of which qualified for the Emergency Repair Program. There are currently 47 qualified RHRP projects. Forty-four (44) are existing homeowners and three (3) are in-process of purchasing a home in Russell. There are 30 Russell Rental Rehab

**GOAL 4****Expand resident programs at economic empowerment, community building and crime prevention (cont'd)**

recipients. By June 2021, when all work is anticipated to be completed, the program will have provided a total of \$2,318,000 to approximately 80 homeowners to make repairs to their homes. LMG is tracking the impact of Down Payment assistance in various neighborhoods.

LMG has increased their leverage commitment to Owner-Occupied Rehab on the 18<sup>th</sup> Street Corridor CCI Project by \$390,000, allowing LMHA to reallocate CNI funds towards Commercial Rehab and Streetscape, which will work to bring new services and amenities to the neighborhood. Public Works has confirmed what will support the corridor development and will be installed once construction is complete. LMHA submitted a proposal to HUD for this budget revision, which was conceptually approved by HUD on April 29, 2021.

**The Village at West Jefferson:**

- CCI funds in the amount of \$331,000 have been fully expended for the buildout of retail and office spaces in the new 30,000 square foot office and retail building at 12<sup>th</sup> and West Jefferson, led by MOLO Village. The project is complete and 100% leased. DOB fit-out approvals for Norton Health Care and Tha' Drippin Crab suites are in process. Most Tenants are fully operational, including OVEC's Head Start and the LMHA Choice Team, which is located in Suite 201. To celebrate the success of the project, MOLO Village CDC held a Grand Opening Event on Friday, July 9<sup>th</sup>.

**LCCC Business Center:**

- CCI funds in the amount of \$228,500 were used for build out of retail and office space at the Louisville Central Community Center's (LCCC) Old Walnut Street campus. Tenants must be neighborhood-serving small businesses and non-profit service providers. A Ribbon Cutting for the Business Plaza took place on October 22, 2020 during LCCC's Economic Impact Week. Construction is now complete, and the project is 70% leased. Current tenants are: Top Hat Café (beverage station) is in operation, Louisville Xtreme Football, Rhinox Research, IM Construction Cleaning, Diamond Key **Realtors**, Phoebe Academy, Eternal Real Estate Services LimitLess, LCC, and 2 Hearts Media.

**Smart City Framework:**

- CCI funds in the amount of \$400,000 are being used to

<p><b>GOAL 4</b>  <b>Expand resident programs at economic empowerment, community building and crime prevention (cont'd)</b></p>	<p>install infrastructure to provide free neighborhood Wi-Fi for residents of the Russell neighborhood. This project is led by LMG Department of Information Technology. CCI funds originally budgeted for public safety cameras were reallocated to provide approximately 30 Wi-Fi hotspots in the neighborhood. LMG issued an RFP for the Public Wi-Fi network in April 2020, a vendor was chosen, and hardware installation was completed in January 2021. The chosen vendor was unable to complete the final phase of the project causing LMG to terminate the contract due to nonperformance. A new project plan is in development, and the project is set to resume in early Fall 2021.</p> <p><b>CNI ACTION GRANT:</b></p> <ul style="list-style-type: none"> <li>▪ \$1M was awarded to LMHA on June 28, 2016. LMG contributed an additional \$375,000 in leverage to the four Action Activities which included five new TARC SmART stop bus shelters, improvements to Sheppard Park, four repurposed vacant lots along 18<sup>th</sup> Street, and four large-scale gateway murals on railway overpasses along 14<sup>th</sup> Street at Muhammad Ali Boulevard, and Madison, Magazine, and Chestnut streets. All Action Activities are now complete, and reporting to close out the grant was completed in December 2020.</li> </ul>
<p><b>GOAL 5</b>  <b>Identify area for possible expansion</b></p>	<p><b>Additional Prospects</b></p> <ul style="list-style-type: none"> <li>▪ We continue to find new purchase opportunities. These would be off-site replacement units. The Newbridge Place Property with 27 PBV units closed in June 2019.</li> </ul>
<p><b>GOAL 6</b>  <b>Housing for the elderly</b></p>	<ul style="list-style-type: none"> <li>▪ The Property Mgmt. Dept. makes every effort to maintain a high occupancy rate at all of the developments. The overall occupancy rate for all LMHA units is at 90%.</li> </ul> <p>The special leasing incentives continue at Dosker Manor. There has been a vast improvement with the quality and level of security at the high-rises. Incident reports and crime appear to be reduced. The occupancy rate at the elderly high-rise developments is at <u>97%</u>.</p>

**GOAL 7**

**Adopting “green” concepts and initiatives – alternative fuel sources**

- Recycling stations are being planned at the United Building as part of the relocation of the Vine Street Office.
- The Beecher Terrace Redevelopment Team continues to work on completing the forms and obtaining the necessary supporting documents needed for submitting the Leadership in Energy and Environmental Design (LEED) for the Neighborhood Development (ND) application to US Green Building Counsel (USGBC).